

H1 - CHECKLIST BEFORE USAGE

H1

1. Confirm that couplings and hoses are intact and not damaged
2. Confirm correct setup is selected in regards of the number/size of the animal
3. Confirm the system is assembled in accordance with the HEFT User Manual
4. Make sure the system is placed on a flat and firm surface and not near any bodies of water
5. Make sure the wheels are locked
6. Confirm that the air valves on the sides are open

DS1 - NITROGEN GAS

7. Confirm that the nitrogen bottle is attached correctly
8. Make sure that the regulator is attached according to the nitrogen gas supplier instructions
9. Check gas levels in the gas bottles
10. Confirm that the pressure is set accordingly to what setup is selected
11. Confirm that the gas is connected accordingly. Gas bottle --> DS1 --> H1
12. Make sure the valve on the gas bottle is completely opened

DS1 - LIQUID MIXTURE

13. Make sure the mixture is diluted correctly (3% foam and 97% water)
14. Make sure that there's enough water for the selected setup
15. Confirm that the liquid is connected accordingly. Container --> DS1 --> H1

DS1 - POWER

16. Confirm that the system is connected to a power source
17. Confirm that the display turns blue after system is connected to a power source

FUNCTION

18. Has the system been used in the past 10 days? (If not, do a test run)

Do you want to print this checklist? Visit www.heftinternational.com/support